





## **D2N2 Investment Board – January 2021**

| Confidentiality Level   | Restricted |                   | Controlled                    |  | Public        |             | Commercially sensitive |  |  |
|---|------------|-------------------|-------------------------------|--|---------------|-------------|------------------------|--|--|
|   |            |                   |                               |  |               | ·           |                        |  |  |
| Meeting and Date  | D2N2 Ir    | vestment Board    | - 13 <sup>th</sup> January 20 | )21  |               |             |                        |  |  |
| Subject   | D2N2 N     | /lilestones Updat | e                             |  |               |             |                        |  |  |
| Author  | T Gosh     | awk               |                               | Total no of sheets (Excluding cover sheet) |               |             | 4                      |  |  |
|   |            |                   |                               |  |               |             |                        |  |  |
| Papers are provided fo  | r:         | Approval          |                               | on 🔲 Inf                                   |               | Information |                        |  |  |
|   |            |                   |                               |  |               |             |                        |  |  |
| Summary and Recomm  |            |                   |                               |  |               |             |                        |  |  |
| The Board are asked to  | note the   | Milestones repo   | rt on the D2N2 Ge             | etting Build                               | ding Fund pro | ogramme.    |                        |  |  |
| The report shows the Milestones that each project will be held accountable to and will be continuously monitored through to Final Business Case delivery. |            |                   |                               |  |               |             |                        |  |  |
| Recommendations will follow each project and their milestone progress.  |            |                   |                               |  |               |             |                        |  |  |
|   |            |                   |                               |  |               |             |                        |  |  |
|   |            |                   |                               |  |               |             |                        |  |  |





## **Getting Building Fund Milestones**

| Project Details | RAG<br>Rating     | FBC<br>Approval<br>to Board | GBF<br>Funding | Outputs        | Current Position   | Milestones to track   |
|-----------------|-------------------|-----------------------------|----------------|----------------|--|---|
| Drakelow Park   | Amber –<br>Due to | March<br>2020               | £2.2m          | 2,046<br>Homes | The project promoter has convened a working group of all parties involved  | Confirmation of Highways approvals – February 2020                          |
| Drakelow        | delays in         | (Revised                    |                | 1,100          | with the project to drive the  |   |
| Developments    | Milestones        | from                        |                | Jobs           | milestones. Discussions around   | Identification of contractor – January                                      |
| Limited         |                   | December<br>2020)           |                |                | obtaining the appropriate certificates for the bridge are underway with the  | <b>2020</b> (Revised from November 2020)                                    |
|                 |                   | 2020)                       |                |                | Highways Authority and are progressing. Legal discussions are ongoing surrounding the development. The business case has | Final Business Case to the LEP – February 2020 (Revised from November 2020) |
|                 |                   |                             |                |                | now been delayed but this is not expected to have any impact on this years spend targets.                                | Start on site – April 2020  |

**Recommendation** –The project will continue to be monitored through its milestones and should any further delays to the milestones take place then the project sponsor will be called to the Investment Board to present next steps.

| <b>Project Details</b> | RAG       | FBC      | GBF     | Outputs  | Current Position                        | Milestones to track         |
|------------------------|-----------|----------|---------|----------|---|-----------------------------|
|                        | Rating    | Approval | Funding |          |   |                             |
|                        |           | to Board |         |          |   |                             |
| UK                     | Green –   | February | £7.6m   | 300 Jobs | The procurement process has been        | Tenders out for equipment – |
| Electrification        | On Target | 2021     |         | 150      | initiated by the University and all     | September 2020 (Complete)   |
| of Aerospace           |           |          |         | Learners | timescales are showing that the         |                             |
|                        |           |          |         |          | returns will be received in early 2021. |                             |

Item 6

| Propulsion    |  |  | The project is on track to deliver a                     | Contracts Issued to suppliers –  |
|---------------|--|--|--|----------------------------------|
| Facility      |  |  | Final Business Case to the Investment Board in February. | January 2021                     |
| University of |  |  | ·  | Final Business Case to the LEP – |
| Nottingham    |  |  |  | January 2021                     |

**Recommendation** – The Board are recommended to note the milestones and await the final business case for approval in February 2021

| Project Details  | RAG<br>Rating        | FBC<br>Approval<br>to Board | GBF<br>Funding | Outputs                  | Current Position   | Milestones to track  |
|--|----------------------|-----------------------------|----------------|--------------------------|--|--|
| Transforming Nottingham's Southside  Nottingham City Council | Green –<br>On target | March<br>2021               | £7.99m         | 868<br>Homes<br>733 Jobs | Works to gain vacant possession on the site are ongoing and discussions are underway with business owners. The master planning exercise for the site is due to start and D2N2 have held a meeting with the project sponsor to monitor progress. This will continue through to Final Business Case and beyond to ensure that the project delivers on the outcomes profiled. | Initiation of Master planning and technical team appointment– October 2020 (Complete)  Contractor Cost proposals received – December 2020 (Complete)  Final Business Case to the LEP – February 2021  Start on site – April 2021 |

**Recommendation –** The Board are recommended to note the milestones and await the final business case for approval in March 2021



| Project Details | RAG Rating           | FBC<br>Approval<br>to Board | GBF<br>Funding | Outputs  | Current Position   | Milestones to track                                       |
|-----------------|----------------------|-----------------------------|----------------|--|--|---|
| MRC Midlands    | Amber –<br>Delays to | July 2021                   | £6.85m         | 70 Jobs<br>50  | Derby City Council have confirmed the match funding for the project and                                  | Confirmation of Match funding – September 2020 (Complete) |
| Derby City      | Milestones           | (Revised                    |                | Learners   | have received cabinet approval to go   |   |
| Council         |                      | from<br>March<br>2021)      |                |  | ahead with the development at their November meeting. The project has however been delayed by the        | Planning permission Submitted – February 2021             |
|                 |                      | ,                           |                |  | collaboration agreement between partners not being forthcoming and therefore the planning submission has | Planning permission approved – <b>June 2021</b>           |
|                 |                      |                             |                | been subsequently delayed. This is likely to delay the business case by four months to July. The financial impact to the programme is relatively | Final Business case submission – June 2021 (Revised from February 2021)                                  |   |
|                 |                      |                             |                |  | small due to £0.095 million being allocated to the project in this financial year.                       |   |

**Recommendation** – Officers are still confident that following revised cashflows that have been submitted the MRC project will be able to deliver on financial spend before March 2022. The project will continue to be monitored through its milestones and should any further delays to the milestones take place then the project sponsor will be requested to provide a full formal update to the Investment Board including next steps.





Item 6

| Project Details | RAG<br>Rating        | FBC<br>Approval<br>to Board | GBF<br>Funding | Outputs       | Current Position  | Milestones to track  |
|-----------------|----------------------|-----------------------------|----------------|---------------|---|--|
| SmartParc       | Green –<br>on target | October<br>2021             | £12m           | 2,300<br>Jobs | Derby City Council are continuing to work through the development of the  | Derby City Council Cabinet Approval  – January 2020                    |
| Derby City      |                      |                             |                |               | project with due diligence and  |  |
| Council         |                      |                             |                |               | planning submission preparations taking place. The LEP are meeting with the City Council and potential          | Outline Business Case submitted – January 2020                         |
|                 |                      |                             |                |               | occupier to discuss the development plans and the steps forward. This will happen on an ongoing basis until the | Site Due Diligence complete – January 2021                             |
|                 |                      |                             |                |               | Final Business Case is delivered.  DCC and the LEP are working through the project to determine                 | Hybrid Planning submission – January 2021                              |
|                 |                      |                             |                |               | whether a Final Business Case could be delivered to the LEP in advance of                                       | Planning Determination – April 2021                                    |
|                 |                      |                             |                |               | the October 2021 meeting.   | Phase 1 remediation and infrastructure construction – <b>July 2021</b> |

**Recommendation –** The Board are recommended to note the milestones and await the final business case for approval in October 2021

Derby Derbyshire Nottingham Nottinghamshire