



Item 4

D2N2 Investment Board – September 2022

Confidentiality Level	Restricted	Controlled	Public	Commercially sensitive
-----------------------	------------	------------	--------	------------------------

Meeting and Date	D2N2 Investment Board – 14 th September 2022					
Subject	Low Carbon Growth Fund – Milestones Update					
Author	W Morlidge	Total no of sheets (Excluding cover sheet)				

Summary and Recommendation(s)						
The Board are asked to note the Milestones report on the D2N2 Low Carbon Growth Fund programme.						
The report shows the Milestones that each project will be held accountable to and will be continuously monitored through to Final Business Case delivery.						
Recommendations will follow each project and their milestone progress.						





Low Carbon Growth Fund Milestones

Project Details	RAG Rating	FBC Approval to Board	LCGF Funding	Outputs	Current Position	Milestones to track
Heat Pump	Green –	October 2022	£500,000	100 Jobs	The project is entering its final options	Procurement Complete – September
Skills	on target			Safeguarded	stage where the key configurations of	2022
Academy					the building will be decided. These	
				1200 Learners	decisions are expected to take place	Build Start – November 2022
Bolsover				Supported	shortly but may result in the delay of	
District					the business case through to	
Council				100	November 2022.	
				Businesses		
				supported		

Recommendation – The Board are recommended to note the milestones and await the final business case for approval in October 2022

Project Details	RAG Rating	FBC Approval to Board	LCGF Funding	Outputs	Current Position	Milestones to track
The Sixes	Green –	November	£1.5	10 Hydrogen	Final details of the match funding	Design works on the route begin –
– H2	on target	2022	Million	Buses	commitments are due to be finalised	March 2022 (Complete
Buses					in month. The project is working	
				Hydrogen	towards an agreement for a bus lane	Match funding confirmed by partners
Trent				Refuelling	which will aid the flow of traffic and	– September 2022
Barton				Infrastructure	give a reliable bus service to	
					maximise the use of the new H2	Business Case submission – October
					buses. The business case is still on	2022
					track for November 2022.	

Item 4





Recommendation – The Board are recommended to note the milestones and await the final business case for approval in November 2022

Project Details	RAG Rating	FBC Approval to Board	LCGF Funding	Outputs	Current Position	Milestones to track
Mine Water	Amber –	May 2023	£900,000	196,609 kg of	The programme on this project has	Concept Design concludes –
Heat	Slippage in the			CO2 Saved	slipped due to non availability of the correct officials to investigate the	September 2022
Bolsover	program			404MWh of	thermal properties of the mine shaft in	Planning submitted – January 2023
District	me			clean energy	question, this has led to a delay in a	
Council				per annum	final decision being made to proceed. The Council are working with the	Planning concludes – April 2023
				5 premises with	University of Derby now to investigate	Building works begins – August 2023
				access to clean	this and will receive results in	
				heat	September. This will be given as a	
					verbal update to the meeting.	

Item 4

Recommendation – The Board are recommended to note the milestones and await the outcomes of the September study deadline before making a decision to proceed with the project. This will be brought as a verbal update to the meeting.