



D2N2 Investment Board Cover Sheet – September 2019

| | | | | | | | Agenda item 4 | | | |
|---|------------|---|-----------------|--|--------|-----------|------------------|--|--|--|
| Confidentiality Level | Restricted | d 🗀 | Controlled | | Public | Commerc | cially sensitive | | | |
| | | | | | | | | | | |
| Meeting and Date | D2N2 Ir | D2N2 Investment Board – 30 th September 2019 | | | | | | | | |
| Subject | D2N2 F | Programme Upda | ate | | | | | | | |
| Author | Sajeed | a Rose | | Total no of sheets 7 (Excluding cover sheet) | | | | | | |
| | | | | | | | | | | |
| Papers are provided for: Approval | | | | Discussion | | Informati | Information | | | |
| | | | | | | | | | | |
| Summary and Recomm | nendation | (s) | | | | | | | | |
| The Board are asked to | note the | progress report | on the D2N2 LGF | programn | ne. | | | | | |
| The Board are asked to note the progress report on the D2N2 LGF programme. The report highlights the current position on the programme and provides an update on each of the projects. | | | | | | | | | | |





D2N2 INVESTMENT BOARD

July 2019 D2N2 Programme Update

Programme Overview

We have reviewed all the projects across the programme and identified any risks associated with delivering the agreed financial and output targets.

Accompanying this report are a number of tables that provide further details on all of the projects across the programme as well as a project change request:

Annex A – Details of the Projects deemed to be High Risk

Annex B – Provides an update on progress of all approved or pre-compliance projects and includes a RAG rating.

Performance Update

Given the increased focus on performance on the back of the annual performance review we have agreed and set milestones with government to track performance of the programme and ensure that we deliver the targets for 2019/20. The new targets include the underspend from previous years.

We are confident that we are making good progress in achieving the targets set and will continue to monitor and track performance through the Investment Board.

A full review of the programme and in particular projects yet to be formally approved will be undertaken by the Investment Board at its meeting on the 30th of September 2019.





The Financial Milestones agreed for this year are:

| | Quarter 1 | Quarter 2 | Quarter 3 | Quarter 4 | Total 2019/20 |
|-------------------------------|-----------|-----------|-----------|-----------|---------------|
| Milestone target | £8M | £10M | £10M | £12M | £40M |
| Actual Spend achieved to date | £8.4M | £15.8M | | | £24.2M |
| Forecast Spend | £8.4M | £15.8M | £10M | £18M | £46M |

The output targets up to Q2 for this year are:

| | Total 2019/20 | Achieved by 31/09/19 | Full Year Forecast 19/20 |
|-----------------|---------------|----------------------|--------------------------|
| Jobs created | 300 | 40 | 1,396 |
| Learners | 500 | 12 | 480 |

D2N2 will continue to monitor the projected spend and outputs of projects quarterly against actuals to ensure that the LEP reaches its end of year targets, and will highlight any risks to achieving the performance targets to both the Investment Board and main Board.





Evaluation

D2N2 has just begun an impact evaluation of completed LGF investments from the programme. Focus consultants Ltd have been appointed to undertake the evaluation process and will investigates the impacts investments have made alongside a thematic evaluation of the programme. The report will be presented to the January Investment Board after a full round of consultation with the relevant stakeholder partners.

We continue to work with all the projects and will monitor the risks associated with delivery affecting the programme.

Annex A – High Risk Projects

Projects at High Risk are:

| Project | Why is this high risk? | Mitigation | LGF Investment | Action for IB |
|---|--|---|-------------------|---|
| A61 Corridor Derbyshire County Council | Delays in the submission of the projects business case have led to multiple phases not delivering against projected spend. | The promoter has provided previous updates to the IIB on progress and has had approval for a Pre-Compliance Agreement to support the development of the full corridor development. The IIB formally replaced the Whittington Moor element of the programme at the February IIB with a new project at Clowne. The project will now be monitored against the milestones provided for each element at the March and May meetings of the IIB. | £15.64M | IB have received an update on the projects progress in March 2019. The IB will continue to monitor the progress of the delivery of various elements for the project. |
| Newark Southern Link Road | This has been put at high risk due to output targets being missed and uncertainty over match funding | The applicant made a submission to the Housing Infrastructure Fund which was not successful. The applicant is now working with Homes and Highways England | £7M | The LEP continue to meet with the project promoter alongside other partners. A full update on |





| Project | Why is this high risk? | Mitigation | LGF | Action for IB |
|---|---|--|------------|--|
| Newark and Sherwood District Council | contributions for the completion of the road. | alongside D2N2 to look for potential solutions to the issue. The project is undergoing a financial review of the viability of the project and Homes England are assessing the ask to the site. The work is anticipated to take continue for at least 3 months. | Investment | the project was received by the IIB in February. |





Annex B - Project Progress and Risk Rating

| Project Name | Project Spancer | 2019/20 Funding | LGF Award (£m) | Approval | LGF Expenditure to be achieved in 2019/20 FY | LGF Expenditure being achieved before March 2021 | Scheme Delivery not in line with | Output Delivery not in line with | Other Comments |
|--|----------------------------------|--------------------|----------------------|----------|--|--|----------------------------------|----------------------------------|--|
| Project Name | Project Sponsor | Funding | (£111) | Status | ZU19/ZUFY | before warch 2021 | project plan | agreed profile | Other Comments |
| Chesterfield Centre for Higher Level Skills | University of Derby | | 3.48 | Approved | | | | | Project Open - Outputs being monitored |
| Vision University Centre | West Notts College | | 2.61 | Approved | | | | | High Risk - Project is not delivering against anticipated output targets |
| Bioscience Expansion | Nottingham City Council | | 6.50 | Approved | | | | | Project Open - Outputs being monitored |
| The Spot | Derby City Council | | 0.71 | Approved | | | | | Project Open - Outputs being monitored |
| Medicity | Medicity | | 0.74 | Approved | | | | | Project Open - Outputs being monitored |
| Ada Lovelace House | Ashfield District | | 0.14 | Approved | | | | | Project Open - Outputs being monitored |
| Bulwell Market | Nottingham City Council | | 0.10 | Approved | | | | | Project Open - Outputs being monitored |
| Dakeyne Street | Nottingham City Council | | 0.18 | Approved | | | | | Project Open - Outputs being monitored |
| Sutton Indoor Market | Ashfield District | | 0.38 | Approved | | | | | Project Open - Outputs being monitored |
| Sherwood Energy Village | Coalfields Regeneration Trust | | 0.50 | Approved | | | | | Project Open - Outputs being monitored |
| Harworth Access Road | Nottinghamshire County | | 1.10 | Approved | | | | | Project Open - Outputs being monitored |
| | Derbyshire County | | | | | | | | · · · · · · · · · · · · · · · · · · · |
| Seymour Link | Council | | 2.52 | Approved | | | | | Project Open - Outputs being monitored |
| Cycle City Ambition package in Nottingham | Nottingham City Council | | 6.10 | Approved | | | | | Project Open - Outputs being monitored |
| A57/A60 Junction Worksop | Nottinghamshire County | | 1.83 | Approved | | | | | Project Open - Outputs being monitored |
| • | Nottingname County | + | 1.00 | Арргочец | | | | | 1 Toject Open - Outputs being monitored |
| Institute for Advanced Manufacturing | University of Nottingham | | 5.00 | Approved | | | | | Project Open - Outputs being monitored |
| Sherwood Visitor Centre | RSPB | | 0.50 | Approved | | | | | Project Open - Outputs being monitored |
| Southern Growth Corridor | Nottingham City Council | | 6.12 | Approved | | | | | Project Open - Outputs being monitored |
| Rail Research and Innovation Centre | University of Derby | | 0.90 | Approved | | | | | Project Open - Outputs being monitored |
| Derby College Technology Hub | Derby College | | 1.30 | Approved | | | | | Project Open - Outputs being monitored |
| Infinity Park | Derby City Council | | 12.995 | Approved | | | | | Project Approved - In Construction |
| Nottingham Broadmarsh/Southern Gateway | Nottingham City Council | 10.00 | 25.30 | Approved | | | | | Project Approved - In Construction |
| Newark Southern Link Road | Newark and Sherwood District | | 7.00 | Approved | | | | | High Risk - Project is not delivering against anticipated output targets and funding remains to be determined for the conclusion of the road |
| Derby Cycling and Placemaking | Derby City Council | 0.09 | 1.65 | Approved | | | | | Project Open - Outputs being monitored |
| Our City Our River, Derby | Derby City Council | 2.5 | 12.00 | Approved | | | | | Medium Risk - The project is not delivering against outputs as profiled |
| Derbyshire Broadband | Derbyshire County Council | | 2.19 | Approved | | | | | Project Open - Outputs being monitored |





| i————————————————————————————————————— | 1 | 1 | ı | 1 | 1 | • | T | T . | |
|---|--------------------------------|--------------------|----------------------|-------------------------------------|--|--|---|---|--|
| Project Name | Project Sponsor | 2019/20 Funding | LGF Award (£m) | Approval Status | LGF Expenditure to be achieved in 2019/20 FY | LGF Expenditure being achieved before March 2021 | Scheme Delivery not in line with project plan | Output Delivery not in line with agreed profile | Other Comments |
| Nottinghamshire | | | | | | | | | |
| Broadband | Nottinghamshire County | | 2.63 | Approved | | | | | Project Open - Outputs being monitored |
| D2N2 Sustainable Travel programme | D2N2 Wide | | 5.80 | Approved | | | | | Project Open - Outputs being monitored |
| Enterprise zone sustainable transport package | Nottingham City Council | | 6.00 | Approved | | | | | Project Open - Outputs being monitored |
| A52 Wyvern | Derby City Council | | 6.72 | Approved | | | | | Project Approved - In Construction |
| Coalite | Derbyshire County Council | | 5.80 | Approved | | | | | Project Approved - In Construction (Outputs recently reprofiled following external circumstances) |
| A46 Corridor | Rushcliffe Borough | | 6.25 | Approved | | | | | Medium Risk - The project is yet to deliver business cases for the final two elements of the project |
| Midland Mainline | D2N2 Wide | | 5.00 | Approved | | | | | Project Open - Outputs being monitored |
| Buxton Crescent | Derbyshire County Council | | 2.00 | Approved | | | | | Project Approved - In Construction |
| Silk Mill World Heritage Site | Derby City Council | 0.63 | 3.70 | Approved | | | | | Project Approved - In Construction |
| Nottingham City Hub | Nottingham College | 12.73 | 30.00 | Approved | | | | | Project Approved - In Construction |
| N2 Town Centres | Nottinghamshire County | 2.75 | 7.63 | Approved | | | | | High Risk - The project is yet to deliver business cases for the some of the remaining elements of the programme and is unlikely to achieve this years targeted spend and output delivery. |
| Nottingham Castle | Nottingham City Council | | 5.00 | Approved | | | | | Project Approved - In Construction |
| Vesuvius | Dooba Developments Ltd | | 4.49 | Approved | | | | | Project Approved - In Construction |
| Riverside Business Park | Litton Properties Ltd | 2.04 | 3.35 | Approved | | | | | Project Approved - In Construction |
| NTU MTIF Centre | Nottingham Trent University | 3.86 | 9.70 | Approved | | | | | Projects 1st phase approved, second phase Sept 19 approval |
| Gedling Access | Nottinghamshire County | 1.80 | 10.80 | OBC approved OBC | | | | | Project is awaiting approval at the November meeting, slight delay due to outstanding secretary of state approval. |
| Becketwell | Derby City Council | 1.08 | 8.12 | approved - pre comp agreement | | | | | The project is on track for a March 2020 FBC delivery with key milestones achieved towards this deadline |
| A61 Corridor | Derbyshire County Council | 4.43 | 15.60 | Partially approved | | | | | High Risk - The project has delivered two phases of business cases for the September Investment Board. |
| Ashbourne Airfield | Derbyshire County Council | 1.00 | 1.00 | Awaiting FBC | | | | | Amber Risk - The project is yet to deliver the final business case to the LEP, this is anticipated in November with progress towards this date. |
| Castleward | Derby City Council | | 1.51 | Awaiting FBC | | | | | Amber Risk - The project is yet to deliver the final business case to the LEP, this is anticipated in March 2020 |
| Woodville-Swadlincote Regeneration route | Derbyshire County Council | 1.60 | 6.40 | Awaiting FBC | | | | | Amber Risk - The project is at risk of not being able to deliver the business case in time to achieve the full spend of its LGF allocation. Amber Risk - The project is yet to deliver the final business |
| HS2 Strategic Sites | Chesterfield Borough | 1.00 | 2.40 | Awaiting FBC | | | | | case to the LEP. |





| Project Name | Project Sponsor | 2019/20 Funding | LGF Award (£m) | | LGF Expenditure to be achieved in 2019/20 FY | LGF Expenditure being achieved before March 2021 | Scheme Delivery not in line with project plan | Output Delivery not in line with agreed profile | Other Comments |
|-----------------------------|--------------------|--------------------|----------------------|-----------------|--|--|---|---|--|
| Derby New Assembly Rooms | Derby City Council | | 4.48 | OBC approved | | | | | Amber Risk – The project is scheduled to be considered at the September Investment Board Meeting |

| Achieved / On Track |
|--------------------------|
| Medium Risk / Manageable |
| Risk |
| High Risk / Behind |
| Schedule |