



D2N2 Investment Board - June 2020

Agenda Item 6

Confidentiality Level	Restricted	□	Controlled		Public	Con	nmercially sensitive		
Meeting and Date	D2N2 Ir	nvestment Board	- 4 th August 202	0					
Subject	D2N2	Milestones Updat	te						
Author	T Gosh	T Goshawk			of sheets g cover sheet)				
						<u> </u>			
Papers are provided for	r:	Approval		Discussion		Inf	Information		
Summary and Recomm									
The Board are asked to	o note the	Milestones repo	rt on the D2N2 L0	GF prograr	nme.				
The report shows the Milestones that have been agreed through within the last year and the progress against the delivery of those milestones for each project.									
Recommendations will	follow ea	ch project and the	eir milestone proç	gress.					



NE	Derby Derbyshire Nottingham Nottinghamshire
On.	

Project Details	FBC Approval to Board	20/21 Profile	Outputs	Current Position	Milestones to track
Becketwell Derby City	December 2020	Allocation utilised	250 Jobs 224	The planning permission for the site was originally submitted to Derby City Council on the 22 nd of August.	Outline planning - February 2020 (Achieved)
Council			homes	Following further market testing for funding of the development the developers of the site have decided to	Reserved Matters submission – September 2020
				revise the planning application to better suit market conditions.	Reserved Matters Decision – December 2020

Recommendation – The board is requested to agree the changes to the Milestones for the Becketwell project and continue to monitor the status of the new planning application through to Final Business Case delivery.

Project Details	FBC Approval to Board	20/21 Profile	Outputs	Current Position	Milestones to track
A46 Corridor (Phase 3)	November 2020	£0.75 million	133 Jobs	Rushcliffe Borough Council are continuing to work through the milestones for delivery of the Chapel	Detailed Design complete – December 2019 (Complete)
Rushcliffe Borough Council				Lane phase of the A46 Project. Planning permission for the site has been submitted in December with an	Planning permission Secured - April 2020 (Granted)
				expected completion in April 2020. Consultations have slipped the timelines for delivery from a September to November start.	Tender out to contractors – July 2020 Tenders in and contractor appointed – October 2020
				·	





Recommendation – The Investment Board are requested to monitor the progress of milestones and await the submission of the FBC in November 2020.

Project Details	FBC Approval to Board	20/21 Profile	Outputs	Current Position	Milestones to track
Heathcoat Immersive	September 2020	£0.16m	9 Jobs	The project was presented to the Investment Board on the 7 th of	Outline Business Case submitted – March 2020 (Submitted)
Incubator Nottingham City				January to be placed on the Capital Programme. The project has seen a 1-month delay to the programme	Tender process begins – May 2020 (Complete)
Council				however the procurement process is due to begin this month. The project will still deliver before March 2021.	Tenders returns received – July (Complete)
					Start on Site –September 2020

Recommendation – The Investment Board are requested to monitor the progress of milestones and await the submission of the FBC in September.



	021/2	Derby Derbyshire Nottingham Nottinghamshi
(

Project Details	FBC Approval to Board	20/21 Profile	Outputs	Current Position	Milestones to track
Smarter Connected	September 2020	£0.8m	45 Jobs	The project was presented to the Investment Board on the 7 th of	Design complete – July 2020
Campus	2020			January to be placed on the Capital Programme. D2N2 have been working	Procurement Complete – August 2020
Nottingham Trent University				with the project sponsors to confirm the milestones of the project through to Final Business Case Delivery.	Build contract begins – September 2020

Recommendation – The Investment Board are requested to monitor the progress of milestones and await the submission of the FBC in September 2020.

Project Details	FBC Approval to Board	20/21 Profile	Outputs	Current Position	Milestones to track
OMICs	September	£850k	833	The project was presented to the 11 th	Tenders published – May 2020
Research	2020		Learners	of March 2020 Board as part of the	(Complete)
Facility				four projects that were adopted on to	
			27 Jobs	the Capital Programme. The	All Tenders Awarded – August 2020
University of				University of Derby are continuing to	
Derby				progress the project and issue the tenders for the equipment purchases	LGF Financial Completion – January 2021
				in May.	

Recommendation – The Investment Board are requested to monitor the progress of milestones and await the submission of the FBC in September 2020



25/2	Derby Derbyshire Nottingham Nottinghamshire
On.	

Project Details	FBC Approval to Board	20/21 Profile	Outputs	Current Position	Milestones to track
Mushroom	June 2020	£0.15m	6 Jobs	The project was presented to the 11 th	Tenders out to Contractors – April
Farm	(Revised			of March 2020 Board as part of the	2020 (Complete)
	September			four projects that were adopted on to	
Broxtowe	2020)			the Capital Programme. Broxtowe BC	New Tenders Received- August 2020
Borough				have received tenders but will now go	(Complete July 2020)
Council				back to the market to get new	
				costings following higher than	FBC to Investment Board –
				expected prices from the exercise.	September 2020
					-

Recommendation – The Investment Board are requested to accept the new timeline for the project and accept a business case in September 2020.

Project Details	FBC Approval to Board	20/21 Profile	Outputs	Current Position	Milestones to track
Automation and Robotics	September 2020	£673,61 8	470 Learners	The project was brought on to the LGF Pipeline at the 16 th of June Investment Board meeting and will be	Tenders out to Contractors – April 2020 (Complete)
West Notts College				presented to the September 2020 meeting.	New Tenders Received- August 2020 (Complete)
					FBC to Investment Board – September 2020

Recommendation – The Investment Board are requested to accept the new timeline for the project and accept a business case in September 2020.



Project Details	FBC Approval to Board	20/21 Profile	Outputs	Current Position	Milestones to track
YMCA Community and Activity	September 2020	£2.2m	200 Jobs 2,150	The project was brought on to the LGF Pipeline at the 16 th of June Investment Board meeting and will be	FBC Submitted to the LEP – August 2020
Village YMCA			Learners	presented to the September 2020 meeting.	FBC to Investment Board – September 2020

Derby Derbyshire Nottingham Nottinghamshire

Recommendation – The Investment Board are requested to accept the new timeline for the project and accept a business case in September 2020.