



Item 7

D2N2 Investment Board – November 2020

Confidentiality Level	Restricted	Controlled	Public	Commercially sensitive
-----------------------	------------	------------	--------	------------------------

Meeting and Date	D2N2 Investment Board – 4 th November 2	2020	
Subject	D2N2 Milestones Update		
Author	T Goshawk	Total no of sheets	
		(Excluding cover sheet)	

Papers are provided for:	Approval	Discussion	Information
--------------------------	----------	------------	-------------

Summary and Recommendation(s)
The Board are asked to note the Milestones report on the D2N2 Local Growth Fund and Getting Building Fund programmes.
The report shows the Milestones that each project will be held accountable to and will be continuously monitored through to Final Business Case delivery.
Recommendations will follow each project and their milestone progress.





Local Growth Fund Milestones

Project Details	FBC Approval to Board	20/21 Profile	Outputs	Current Position	Milestones to track
Becketwell	January 2021	Allocation utilised	250 Jobs	The reserved matters submission has been submitted to Derby City Council	Outline planning - February 2020 (Achieved)
Derby City Council	(Revised December 2020)		224 homes	in September. Originally a decision was due in December 2020 however Derby City Council will now not have a planning committee until the 7 th of	Reserved Matters submission – September 2020 (Complete)
				January. Derby City Council are due to submit the FBC to the LEP in November.	Reserved Matters Decision – January 2021 (Revised December 2020)

Recommendation – The Board is advised to note the submission in January and await the Final Business Case from Derby City Council.

Project Details	FBC Approval to Board	20/21 Profile	Outputs	Current Position	Milestones to track
A46 Corridor (Phase 3)	December 2020	£0.75 million	133 Jobs	Rushcliffe Borough Council are continuing to work through the milestones for delivery of the Chapel	Detailed Design complete – December 2019 (Complete)
Rushcliffe Borough Council				Lane phase of the A46 Project. Planning permission for the site has been was granted in April. The	Planning permission Secured - April 2020 (Granted)
				promoter is in regular contact with the LEP and tenders returns are expected imminently.	Tender issued – September 2020 (Complete)

Item 7







Contractor approved and Business case for decision – December 2020

Recommendation – The Investment Board are requested to monitor the progress of milestones and await the submission of the FBC in November for a December IB decision.

Getting Building Fund Milestones

Project Details	FBC Approval to Board	GBF Funding	Outputs	Current Position	Milestones to track
Bridge Court	November	£3.5m	300	Bassetlaw District Council are	Final Business Case to the LEP –
Campus	2020 (Revised		Learners 40 Jobs	continuing to work with partners towards the submission of a Final	October 2020 (Revised November 2020)
Bassetlaw	December			Business Case for the project. Details	
District Council	2020)			over the learner projections are being worked through between Bassetlaw and the LEP and this will delay the Business Case submission.	

Recommendation – The Board are recommended to approve the change of dates for the business case approval.





Project Details	FBC Approval to Board	GBF Funding	Outputs	Current Position	Milestones to track
Drakelow Park Drakelow Developments Limited	December 2020	£2.2m	2,046 Homes 1,100 Jobs	The project promoter has convened a working group of all parties involved with the project to drive the milestones. Discussions around obtaining the appropriate certificates for the bridge are underway with the	Confirmation of Highways approvals – November 2020 Identification of contractor – November 2020
				Highways Authority and are progressing. Legal discussions are ongoing surrounding the development and the business case is anticipated on time.	Final Business Case to the LEP – November 2020 Start on site – December 2020

Item 7

Recommendation – The Board are recommended to note the milestones and await the final business case for approval in December 2020

Project Details	FBC Approval to Board	GBF Funding	Outputs	Current Position	Milestones to track
UK	February	£7.6m	300 Jobs	The procurement process has been	Tenders out for equipment –
Electrification	2021		150	initiated by the University and all	September 2020 (Complete)
of Aerospace			Learners	timescales are showing that the	
Propulsion				returns will be received in early 2021.	Contracts Issued to suppliers –
Facility				The project is on track to deliver a	January 2021
-				Final Business Case to the	
University of				Investment Board in February.	Final Business Case to the LEP –
Nottingham					January 2021





Item 7

Recommendation – The Board are recommended to note the milestones and await the final business case for approval in February 2021

Project Details	FBC Approval to Board	GBF Funding	Outputs	Current Position	Milestones to track
Transforming	March	£7.99m	868	Works to gain vacant possession on	Initiation of Master planning and
Nottingham's Southside	2021		Homes 733 Jobs	the site are ongoing and discussions have been engaged with business owners. The master planning exercise	technical team appointment- October 2020 (Complete)
Nottingham City Council				for the site is due to start and D2N2 have held a meeting with the project sponsor to monitor progress. This will	Contractor Cost proposals received – December 2020
				continue through to Final Business Case and beyond to ensure that the project delivers on the outcomes	Final Business Case to the LEP – February 2021
				profiled.	Start on site – April 2021

Recommendation – The Board are recommended to note the milestones and await the final business case for approval in March 2021

Project Details	FBC Approval to Board	GBF Funding	Outputs	Current Position	Milestones to track
MRC Midlands	March 2021	£6.85m	70 Jobs 50	Derby City Council are continuing to work through the development stages	Confirmation of Match funding – September 2020 (Complete)
Derby City Council			Learners	of the project and confirmed their match funding for the development at their September cabinet meeting. The	Planning permission approved – January 2021





DERBYSHIRE County Council			lottir lottir
	project sponsor will continue to work through to a planning approval in January 2021.	Final Business case submission – February 2021	

Recommendation – The Board are recommended to note the milestones and await the final business case for approval in March 2021

Project Details	FBC Approval to Board	GBF Funding	Outputs	Current Position	Milestones to track
SmartParc Derby City Council	October 2021	£12m	2,300 Jobs	Derby City Council are continuing to work through the development of the project with due diligence and planning submission preparations taking place. The LEP are meeting with the City Council and potential occupier to discuss the development plans and the steps forward. This will happen on an ongoing basis until the Final Business Case is delivered.	 Derby City Council Cabinet Approval December 2020 Outline Business Case submitted – December 2020 Site Due Diligence complete – January 2021 Hybrid Planning submission – January 2021 Planning Determination – April 2021 Phase 1 remediation and infrastructure construction – July 2021

Recommendation – The Board are recommended to note the milestones and await the final business case for approval in October 2021